

## **Summary of Installation Activities: 3/7/2006**

1. Rest of the BLS cables was dressed.
2. The DC cables were cut from power supplies and disposed.
3. All power supplies were removed from racks to high bay area.
4. Old crates were removed from racks.
5. The Tygon hoses on the floor were disconnected, drained.
6. Work started and by the end of the night today, all the heat exchangers, internal rack plumbing, remaining wires, air dams and other hardware from racks will be removed.

The infrastructural work on the empty racks will start tomorrow. This puts us two weeks ahead of schedule!. Therefore the schedule posted earlier is already obsolete. Unless there is an objection, I will focus on the tasks being done in a logical sequence rather than when they are done or on a certain day.

As discussed at 2 pm meeting today, we may start moving to MCH1 before 3/23.

Please see the web for details (some drawings are obsolete). URL is <http://d0server1.fnal.gov/users/selcuk/www/default.htm>.

Selcuk Cihangir