

## **Summary of Installation Activities: 3/20/2006**

### **L1 Calorimeter Trigger Upgrade**

1. All safety and alarm hardware are installed MCH1. Fire Techs and FIRUS techs did their parts this afternoon to complete the alarm and safety tasks.
2. Bruce Merkel finished installing the patch panel cards onto all racks, un-stuffed the BLS cables. I grouped the cables and placed them on the corresponding patch panel plates. They are out of way now so that people can do their work on the racks. We need to pull the groups of cables that connect to the lowest patch panel on M110, M108, M107, M105 and M103 for about two feet.
3. John and Mike Cherry aligned the patch panels on three racks. One of them is M112 where I have the BLS cables connected. I will pulse test these cables first thing on Tuesday.
4. Dan and Mike M. started moving the ADF crates.
5. Mike, Sabine and Ted continued to work on sidewalk setup.

Please see the web for details. URL is <http://d0server1.fnal.gov/users/selcuk/www/default.htm>. This information is on the trigger online logbook also.

Selcuk Cihangir