


Management & Technical Status

H.Weerts

Introduction/overview

Management & organization

Technical status of detector
in numbers & graphical form



Introduction/overview

Original work started on Run II detector in 1990

DoE reviews:

March 1997


January 1998, baselined at this review, PMP

August 1998, mini-review


Project Management Plan from January 1998 review.


Written answers to questions from January '98 review supplied.

Overview of the Run II detector




Muon Detector Upgrade






Tracking System Overview



*All detectors in this volume use **SVX II** readout*




WBS summary

- 1 DØ Upgrade Detector
 - 1.1 Tracking Detectors
 - 1.1.1 Silicon Tracker
 - 1.1.2 Fiber Tracker
 - 1.1.3 Central Preshower Detector
 - 1.1.4 Forward Preshower Detector
 - 1.1.5 Tracking Electronics
 - 1.2 Calorimeter
 - 1.2.1 Front-end Electronics
 - 1.2.2 Intercryostat Detectors
 - 1.3 Muon Detectors
 - 1.3.1 Cosmic Ray Scintillator
 - 1.3.2 Central Trigger Detectors
 - 1.3.3 Forward Trigger Detectors
 - 1.3.4 Forward Tracking Detectors
 - 1.3.5 Front-end Electronics
 - 1.4 Trigger
 - 1.4.1 Framework
 - 1.4.2 Luminosity Monitor
 - 1.4.3 Level 1
 - 1.4.4 Level 2
 - 1.4.5 Level 3
 - 1.5 Online Computing
 - 1.5.1 Online Equipment
 - 1.5.2 Level 1 and 2
 - 1.5.3 Level 3
 - 1.5.4 Configuration and Run Control
 - 1.5.5 Data Logging
 - 1.5.6 Control/Monitoring
 - 1.5.7 DAQ Monitoring
 - 1.5.8 Event Monitoring
 - 1.5.9 Calibration
 - 1.5.10 Accelerator Interface
 - 2 Detector R&D
 - 3 AIP Project
 - 3.1 Solenoid
 - 3.1.1 Solenoid
 - 3.1.1.1 Management/EDIA
 - 3.1.1.2 Superconducting Solenoid
 - 3.1.1.3 Fermilab Cryo, PS, etc.
 - 3.1.1.4 LHe Refrigeration System
 - 3.1.1.5 Accelerator Machine Modifications
 - 3.1.1.6 Accelerator Services Modifications
- 4 Project Support
 - 4.1 Project Management
 - 4.2 Fermilab Technical Support


Offline Computing NOT
Part of Detector Upgrade
Project

Includes Muon
Shielding and
Beam Pipe


Funded differently



DØ reporting structure




DØ Upgrade Project Organization



Notes on organization chart


- ◆ Silicon and Fibers “Level 2” projects.
- ◆ Installation/commissioning historically within each subproject.
- ◆ Now have coordinators for these activities, but no separate WBS structure
- ◆ Tuts & Weerts divided responsibilities:
 - ◆ Tuts: Calorimeter, Trigger, Online
 - ◆ Weerts: Tracking, Muon




DO SMT overview

Major SMT Subsystems


- Single Sided Ladder (3 chip)
- Double Sided 2⁰ Ladder (9 chip)
- Double Sided 90⁰ Ladder (6 chip)
- H Disk
- F Disk
- Electronics
- Mechanical Systems





Silicon Status

In production on nearly all aspects




Issues:

Delivery of sensors from Micron/Eurisys
Production capability (machinery & people)

Assembly completed: Feb-17-2000


DoE Review
June 1999



SMT status in numbers

(example of a weekly status report)

D0SMT Status 6/9/99						
In Production or complete						
Partial Shipments						
Prototype Production						
HDI Production						
Description	# Needed	Company	%	Last wk	Date Available	Comments
3-chip short	48	Dyconex	100	100%	Dec-98	61 delivered 02/08/99
3-chip long	24	LPC	100	100%	Jan-99	55 delivered 1/10/99
6-chip short	96	Compunetics	0	0%	Jul-99	P.O.
6-chip long	48	Compunetics	42%	0%	Jul-99	P.O (20 pcs 5/28)
9-chip short	144	Speedy Circuits	0	0%	Jun-99	P.O.
9-chip long	72	Dyconex	100%	100%	Mar-99	Complete
6-chip F	144	Compunetics	17%	17%	Jul-99	P.O.
8-chip F	144	Compunetics	28%	28%	Jul-99	P.O.
6-chip H	192	Compunetics	13%	13%	Jun-99	P.O. (230 pcs 5/31)
Detector Production						
Type	# Needed	# Received	%	Last wk	Date Complete	Comments
3 Chip	144	>144	100%	100%	Jun-97	Complete
6 Chip	144	12	8%	0%	Nov-99	Received 11 6/7/99
9 Chip	432	240	56%	49%	Dec-99	
F disk	144	21	15%	7%	Dec-99	
H Disk	384	260	68%	55%	Jul-99	
Module Production						
Type	# Needed	Fixtures	Built	Last wk	Date Complete	Status
3 Chip	72	Complete(2/2)	14	9 (7)	Jul-99	Production (5/wk)
6 Chip	144	Checking	0	0	Dec-99	Prototype
9 Chip	216	Complete (2/4)	16	13 (11)	Jan-00	Production (2-4/wk)
F disk	144	Prototype	0	0	Dec-99	1st elect HDI in test
H Disk	192	Complete(2/2)	3	2 (1)	Dec-99	Production (1-2/wk)
Supports and Infrastructure						
Type	# Needed	% complete	Last wk		Date Complete	Status
Bulkheads	6	100%	100%		Jun-99	Production
F Disk	12	33%	33%		Jun-99	Prototype ok
H Disk	4	100%	100%		Jul-99	Measuring
C fiber cylinder	1	0%	0%		Jul-99	2 prototypes
Test Systems	8	100%	100%		Feb-99	Complete
Assembly and test						
Milestone		% complete			Date Complete	Status
Full Crate Test		100%			May-99	Complete
Barrel Dry Assembly		10%			Jun-99	set-up, alignment
10% Readout system					Jul-99	
Full Barrel/Disk Module					Aug-99	
H Disk Ring					Sep-99	
F Disk Ring					Sep-99	



Fiber Tracker Overview

● Scint Fibers


- ◆ 830 μ m \varnothing , multiclاد
- ◆ 1.6-2.5m active length
- ◆ 10m clear waveguide to photodetector
- ◆ rad hard (100 krad) (10yr @ 20cm @10³²)


● Fiber Ribbons

- ◆ 8 axial doublets
- ◆ 8 stereo doublets (3° pitch)

● Readout


- ◆ 77,000 channels
- ◆ VLPC readout
- ◆ run at low temp (9 °K)
- ◆ fast pickoff for trigger
- ◆ SVXII readout





Fiber tracker status

Last major technical problem solved:
flex cables are out for bid



Issues:


Start production

Production capability (people)


Detector construction, VLPC

Assembly completed: Jan-24-2000

DoE Review
June 1999



Forward Preshower Status Report: June, 1999




FPS - South Installed at Fermilab: September 22, 1999

FPS - North Installed at Fermilab: January 14, 2000

Detector Hook-up Complete:

February 4, 2000 (North), April 18, 2000 (South)


Project on-schedule, no items on critical path.




Central Preshower



- **Detector installed**
- Clear waveguide design nearly complete and waveguide construction will begin soon
- Readout channel mapping is being developed
- Preparation for the cosmic ray test to precisely determine the yield is under the way




Silicon + Fiber tracker Electronics




SVX II chips & HDI 's
enable to start
production and testing


Silicon





Fiber Tracker Electronics




Includes parts of the Level 1 tracking trigger



Solenoid & Field Mapper in Bore of Central Calorimeter




- Solenoid System Commissioned Sept 1998
- Chimney Bus Lower Joint Repaired Jan 1999
- Precision Fieldmapping Summer 1999




Calorimeter Electronics Status (WBS 1.2.1)

- Replace 60k channels of preamp, SCA, shaper, calibration, and power supplies




CC, ECN, ECS cryostats


last ECS: finish recabling: Mar-18-2000




Inter Cryostat Detector (ICD)




Oct-99: Install North & South ICD
Mar-99: Finish hookup




Muon Detector Upgrade





Muon detector status




Central muon: complete & driving commissioning


Forward muon:


- MDT production at DUBNA
- Assembly into octants (48 for pixels and 48 for MDT's)
- Installation: BIG pieces

Assembly completed: Jul-10-2000



Muon electronics






Lab F, E: Forward muon assembly factory





Muon system assembly needs a lot of space.
Provided in Lab F & E.
Both in use.




Trigger Overview

For $L=2 \times 10^{32} \text{ cm}^{-2} \text{ s}^{-1}$ (Bunch Crossings at 132 ns; Deadtime: $< 5\%$) :





Trigger Status




design

prototype


Production

Commissioning

Not a critical path item for detector completion



Online status



design


prototype

Production

Ready to start commissioning of detector.


Critical pieces available to start:

- Controls
- DAQ & Event Monitoring



Installation & Commissioning

- No status chart
- Installation has started already
 - ◆ more details from J.Kotcher
- Commissioning
 - ◆ starting with central muon system
 - ◆ in assembly areas
 - ◆ silicon 10% test
 - ◆ cosmic ray test fiber tracker



Summary of status & issues


Last technical problems: Flex circuits (CFT) and HDI (SMT) solved

Issues summary:


- Silicon Sensor delivery schedule
- Start mechanical production of Fiber Tracker
- Maintain production schedules of trackers (SMT,CFT)
- Roll in ready date: May 15, 2000 ==> success oriented schedule

Not explicitly mentioning all the successes & progress, detectors/parts complete, electronics in hand & tested.


Not mentioned software & computing:
Von Rueden review last week
Status: very good



Muon Forward Trigger detectors




- ◆ 4608 counters
- ◆ 3 layers to reduce combinatorics
- ◆ Counter sizes $\Delta\eta \times \Delta\phi = 0.1 \times 4.5^\circ$




Muon A-F counters

(enable trigger on low P_t muons)



630 counters, built at ITEP, Russia & NIU, US
all counters tested & installed



Forward Muon Trigger Pixel octant from A Layer



Lab F production facility

Picture of first complete & cabled

Need to build 48 octants; total 4608 counters

