


#### Ribbon Production


- Going smoothly
- ◆ Adding Manpower (+3 since last PMG)
- 3 ribbons/day-going to 4/day now
  - · 90 days left in schedule (250 ribbons)
- 96% pass-rate for C8 ribbons
  - · One handling failure (25/26)






# • Ribbon Mounting-3B COMPLETE!





- Ribbon Mounting
  - 3b Complete



- Cylinder Fab
  - ♦ 8b done and successful
- Assembly Engineering
  - Transport cart Finished
- VLPC cassette Flex circuit
  - Compunetics awarded bid
    - \$400k
    - Cross-talk high (3.5%)
      - But tolerable



#### New Problem

- Torlon curved connectors (for ribbons and waveguides) are growing in length
  - · Humidity effect
  - Caused interference problem on 3b A
  - Connectors have appeared to reach saturation
    - Investigated >3 year old machined parts
  - No final decision at this time
    - Will try to resolve remaining problems with Al connectors
    - Understand Torlon properties
      - Guarantee no ribbon-waveguide problem
    - Alternate material
  - We now have three vendors ready to make parts (in either plastic or Al) once final material decision is made.
    - Avtech
    - Medco
    - Fermilab Main shop



- Will continue ribbon production unabated
  - "Temp" connectorize
  - · Only do spot QC -based on 8A
- Finish Cylinder & CF comp. FAB
- Favored Option at this time
  - Use Torlon connectors for cylinders7&8
    - Make new Cylinders slightly bigger to accommodate large inter-ribbon gap
  - Use different material for remaining connectors (1,2,4,5,6)
  - Introduces 5 week delay in schedule
  - Investigating new adhesive for ribbon mounting to speed up ribbon mounting and gain some time back
    - THIS IS NOT ASSUMED IN SCHEDULES TO BE SHOWN



# Fiber Tracker Schedule Summary

### End Date (NoC) End Date (WC)

FT	3/1/00	4/4/00
VLPC	9/12/00	11/21/00
WG	5/5/00	6/19/00