




# Shutdown Status


- General:
  - ◆ Remove beam-pipe to quads – **done**
  - ◆ Install backup power for the VLPC cryostats and cryo controls – **done**
  - ◆ Solenoid warmup for He leak repairs – **ongoing**
- Online: migrate Alpha cluster to Linux
  - ◆ NFS, DAQ / LUM, DB, Services – preparations done, beginning soon
- Controls: Epics upgrade to R3.14, VxWorks upgrade to 5.5, Comics upgrades
- Muon systems
  - ◆ South A-layer MDT broken wire work – **done**
  - ◆ PDT repairs and noise studies – **ongoing**
- Calorimeter
  - ◆ BLS power supply upgrades, Preamplifier power supply tests, LAr monitoring cable termination – **ongoing**
- Grounding problems elimination / noise studies – **done (!!)**



- **Goals: reduce noise in calorimeter, improve calorimeter performance, and reduce vulnerability to outside noise sources**
- **Found (and “fixed”) about 20 grounding violations**
- Fixing platform transformer grounding fault already reduced rate of a special “noise” trigger from  $>1\text{kHz}$  to below  $1\text{Hz}$  in the presence of welding activity early on
- Thursday Sep 9 – Tuesday Sep 21
  - ◆ Disconnected AC power to the detector
  - ◆ Removed safety ground
  - ◆ Used a high current power supply to energize the detector ground relative to the building earth ground
  - ◆ Raised the platform as necessary
- **Resistance of detector to ground is now  $\sim 1\text{k}\Omega$ , capacitance  $\sim 2\mu\text{F}$**




Repositioned detector close to previous location








# Shutdown Status

- Central Fiber Tracker / Preshower – Recovery of readout channels
  - ◆  $\approx 1.5\%$  of CFT and CPS dead (480 CFT axial dead channels) since October 2003 (x20 increase). Likely explanation: water contamination
  - ◆ **VLPC cryostats warmup, drying etc – ongoing**
    - East VLPC cryostat at room temperature. Removed contamination (water) by monitoring it, purging it and doing pumps and backfills. Installed spare cassettes. Will cool down after final checks (tomorrow).
    - In total about 500ml extracted from east cryostat
    - Continue with west cryostat if no surprises





- Silicon
  - ◆ Gap access for HDI recovery – **beginning this week**
  - ◆ Firmware upgrades, sequencer and VRB modifications for Front-End Busy improvements – **ongoing**
- CTT: Reestablish air flow to PW03 (broken large blower) – **done**
- CTT upgrade: install DFEB crate (including splitters and cabling) and optical ethernet links to the platform – **beginning this week**
- Preparation for Layer 0 upgrade
  - ◆ **L0 clearance measurement – end of September → about October 7**
  - ◆ Install/rearrange cabling, PS, fuse panels, ...
- L1Cal trigger upgrade: electronics and infrastructure installations – **ongoing**
- L1CalTrk trigger upgrade: install cables – **ongoing**





# Shutdown Plans

<p>Week 6</p> <p>26</p>	<p>27</p> <p>Open &amp; secure both EC gaps Start East VLPC cool down HLS level installation starts</p>	<p>28</p> <p>Both EC gaps open for work</p>	<p>29</p>	<p>30</p> <p>East VLPC cryostat cooled to operating temp Install survey platform in gap (2 days)</p>		
<p>Week 7</p> <p>3</p>	<p>4</p> <p>Fix Solenoid Lead GHe leak (3-4 days) Warm Silicon above dewpoint Open up tracker membrane, prep</p>	<p>5</p> <p>Disconnect Beryllium beam pipe</p>	<p>6</p> <p>Begin West VLPC cryostat warm up VLPC test stand warm up</p>	<p>7</p> <p>Survey L0 beam pipe aperture #4931</p>	<p>8</p> <p>HLS level installation ends</p>	<p>9</p>
<p>Week 8</p> <p>10</p>	<p>11</p> <p><b>POWER OUTAGE - 8 hrs? Local Fdr 45 maintenance</b> No electronics, no cooling water</p>	<p>12</p> <p>Begin Solenoid cooldown West VLPC cryostat warm, start purge Remove survey platforms from gaps?</p>	<p>13</p> <p>Close tracker membrane Cooldown Silicon detector Replace West VLPC relief valve</p>	<p>14</p> <p>Install cassettes in West VLPC cryostat</p>	<p>15</p> <p>Pump, backfill, dry West VLPC cryostat</p>	<p>16</p>