

March 31, 2006 ORC review results.

Dan Wolff and Walter Jaskierny reviewed the L1 Calorimeter final installation on the first floor of the D0 Movable Counting House today for unattended operation. The following tasks need to be completed before clearance is obtained:

1. Label all crate AC power cables and 15A outlets on Pulizzi AC distribution box.
2. Verify proper board fusing on a TAB and GAB card.
3. Change 30A and 20A TAB/GAB DC power distribution fuses as shown in documentation.

Linda Bagby