

# Adapter Card Status Report – Russell Taylor

- Layout Complete
- Getting Quotes for 20 boards
- Parts on hand to assemble 12 boards
- Boards to be assembled at EDL
- Estimate first completed board July 18

# Major Changes for Adapter Card

- Removed clock lines
- Combined AVDD and DVDD
- Board power received through 80 conductor cable
- Revised terminations for CHG\_MOD, FE\_MOD, BE\_MOD, and PRI\_IN
- Moved major heat sources closer to mounting positions
- Replaced Omnetics 6 pin connector with Molex 4 pin connector

## Junction Card Status

- Settling dimension issues – require more space to place clock line pads
- 1 week to route
- 1 week to receive quotes
- 1 week to fabricate boards
- Estimate first boards July 18